



Phone: 252-726-7361

Fax: 252-726-1804

Town of Atlantic Beach  
P.O. Box 10/125 W. Fort Macon Rd., Atlantic Beach, NC 28512

---

### Requirements for Kitchen Hood Suppression System Inspection

- System is built as drawn! Consult approved plans.
- Verify location of manual pull stations.
- Verify the location, size and type of extinguishing agent.
- Verify proper pipe size.
- Verify proper pipe support.
- Verify proper nozzle type.
- Verify nozzle location.
- Ensure all nozzles are free and clear of obstructions.
- Have test links available for fusible link tests.
- Ensure that pull station activates.
- Ensure that deactivation of all fuel sources under hood are working (Electric and Gas).
- Observe activation of fire alarm notification appliances on kitchen hood suppression system activation on all tests and verify that signal is received at the fire alarm panel.
- Verify proper placement of Class "K" fire extinguisher. Class "K" fire extinguisher shall be located within thirty feet of cooking equipment.
- Verify 3-inch system numbers installed at pull station(s), firing cabinet and hood locations to coordinate system component locations.
- If applicable, verify HVAC unit shut down.